

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on April 3)**

Water Level of the accumulated water (at 16:00 on April 3)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,212 mm (4 mm increase since 7:00 on April 3)	O.P.+ 3,145 mm (2 mm decrease since 7:00 on April 3)	—
	Water level of Turbine Building	O.P.+ 3,291 mm (6 mm increase since 7:00 on April 3)	O.P.+ 3,152 mm (6 mm increase since 7:00 on April 3)	O.P.+ 3,098 mm (3 mm decrease since 7:00 on April 3)	O.P.+ 3,092 mm (7 mm decrease since 7:00 on April 3)
	Water level of Reactor Building	O.P.+ 4,353 mm (4 mm decrease since 7:00 on April 3)	O.P.+ 3,348 mm (11 mm increase since 7:00 on April 3)	O.P.+ 3,178 mm (2 mm decrease since 7:00 on April 3)	O.P.+ 3,117 mm (4 mm decrease since 7:00 on April 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,219 mm (Increase from initial level:5,436 mm, 45 mm decrease since 7:00 on April 3) O.P.+ 1,903 mm (Increase from initial level:2,629 mm, 11 mm increase since 7:00 on April 3) O.P.+ 4,403 mm (Water level from floor:607 mm, 10 mm increase since 7:00 on April 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:14 on March 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:08 on April 3)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 9:30 on April 3 to 15:30 on April 3)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:32 on March 28 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:20 on March 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 9:26 am on March 30 to 9:50 am on April 3 , we transferred accumulated water from the basement of Turbine Building of Unit 3 to Centralized Waste Treatment Facilities (Process Main Building) .				

For quick publication of the data of water level, values are provided as reference values.