

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on April 11)**

Water Level of the accumulated water (at 16:00 on April 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,279 mm (4 mm increase since 7:00 on April 11)	O.P.+ 3,217 mm (3 mm decrease since 7:00 on April 11)	—
	Water level of Turbine Building	O.P.+ 3,053 mm (7 mm increase since 7:00 on April 11)	O.P.+ 3,209 mm (3 mm increase since 7:00 on April 11)	O.P.+ 3,179 mm (8 mm decrease since 7:00 on April 11)	O.P.+ 3,163 mm (1 mm decrease since 7:00 on April 11)
	Water level of Reactor Building	O.P.+ 4,241 mm (10 mm increase since 7:00 on April 11)	O.P.+ 3,414 mm (14 mm increase since 7:00 on April 11)	O.P.+ 3,264 mm (7 mm decrease since 7:00 on April 11)	O.P.+ 3,183 mm (3 mm decrease since 7:00 on April 11)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,340 mm (Increase from initial level:5,557 mm, 70 mm decrease since 7:00 on April 11) O.P.+ 2,691 mm (Increase from initial level:3,417 mm, 10 mm increase since 7:00 on April 11) O.P.+ 4,338 mm (Water level from floor:542 mm, 10 mm increase since 7:00 on April 11)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:26 on April 11)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 13:31 on April 10)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on April 11 to 16:00 on April 11)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:32 on March 28 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:50 on April 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

For quick publication of the data of water level, values are provided as reference values.