

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on April 12)**

Water Level of the accumulated water (at 16:00 on April 12)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,270 mm (1 mm decrease since 7:00 on April 12)	O.P.+ 3,206 mm (5 mm decrease since 7:00 on April 12)	—
	Water level of Turbine Building	O.P.+ 3,072 mm (8 mm increase since 7:00 on April 12)	O.P.+ 3,200 mm (2 mm decrease since 7:00 on April 12)	O.P.+ 3,162 mm (5 mm decrease since 7:00 on April 12)	O.P.+ 3,154 mm (8 mm decrease since 7:00 on April 12)
	Water level of Reactor Building	O.P.+ 4,281 mm (7 mm decrease since 7:00 on April 12)	O.P.+ 3,405 mm (5 mm decrease since 7:00 on April 12)	O.P.+ 3,246 mm (5 mm decrease since 7:00 on April 12)	O.P.+ 3,172 mm (4 mm decrease since 7:00 on April 12)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,142 mm (Increase from initial level:5,359 mm, 70 mm decrease since 7:00 on April 12) O.P.+ 2,846 mm (Increase from initial level:3,572 mm, 66 mm increase since 7:00 on April 12) O.P.+ 4,359 mm (Water level from floor:563 mm, 8 mm increase since 7:00 on April 12)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:26 on April 11)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 13:31 on April 10)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on April 12 to 16:00 on April 12)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:32 on March 28 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:50 on April 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

For quick publication of the data of water level, values are provided as reference values.