

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on April 13)**

Water Level of the accumulated water (at 16:00 on April 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,250 mm (17 mm decrease since 7:00 on April 13)	O.P.+ 3,197 mm (3 mm decrease since 7:00 on April 13)	—
	Water level of Turbine Building	O.P.+ 3,088 mm (6 mm increase since 7:00 on April 13)	O.P.+ 3,181 mm (17 mm decrease since 7:00 on April 13)	O.P.+ 3,157 mm (5 mm increase since 7:00 on April 13)	O.P.+ 3,148 mm (1 mm increase since 7:00 on April 13)
	Water level of Reactor Building	O.P.+ 4,262 mm (1 mm decrease since 7:00 on April 13)	O.P.+ 3,390 mm (7 mm decrease since 7:00 on April 13)	O.P.+ 3,239 mm (3 mm increase since 7:00 on April 13)	O.P.+ 3,161 mm (4 mm decrease since 7:00 on April 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,074 mm (Increase from initial level:5,291 mm, 49 mm increase since 7:00 on April 13) O.P.+ 2,822 mm (Increase from initial level:3,548 mm, 128 mm decrease since 7:00 on April 13) O.P.+ 4,382 mm (Water level from floor:586 mm, 9 mm increase since 7:00 on April 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:29 on April 13)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 13:31 on April 10)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:32 on March 28 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:50 on April 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	· From 9:26 on April 11to 10:04 on April 13, accumulated water was transferred from Basement of Unit 2 Turbine Building to Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building). · From 11:04 to 13:47 on April 13, we stopped transferring accumulated water from Basement of Unit 3 Turbine Building to Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) for safety because we worked near water transfer line.				

For quick publication of the data of water level, values are provided as reference values.