

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on April 17)**

Water Level of the accumulated water (at 16:00 on April 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,243 mm (11 mm increase since 7:00 on April 17)	O.P.+ 3,162 mm (1 mm increase since 7:00 on April 17)	—
	Water level of Turbine Building	O.P.+ 3,151 mm (6 mm increase since 7:00 on April 17)	O.P.+ 3,177 mm (10 mm increase since 7:00 on April 17)	O.P.+ 3,125 mm (17 mm increase since 7:00 on April 17)	O.P.+ 3,103 mm (2 mm decrease since 7:00 on April 17)
	Water level of Reactor Building	O.P.+ 4,166 mm (10 mm decrease since 7:00 on April 17)	O.P.+ 3,375 mm (6 mm increase since 7:00 on April 17)	O.P.+ 3,204 mm (15 mm increase since 7:00 on April 17)	O.P.+ 3,123 mm (3 mm decrease since 7:00 on April 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,865 mm (Increase from initial level:5,082 mm, 59 mm decrease since 7:00 on April 17) O.P.+ 2,826 mm (Increase from initial level:3,552 mm, 75 mm decrease since 7:00 on April 17) O.P.+ 4,460 mm (Water level from floor:664 mm, 7 mm increase since 7:00 on April 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:27 on April 14)	—	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on April 17 to 16:00 on April 17)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:32 on March 28 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:50 on April 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Since the transfer of the accumulated water inside the pit of Unit 2 circulating water pump discharge valve to the Unit 2 turbine building (February 20 to 22), the water level of the pit has been stable at the level prior to the transfer even though a rising trend was confirmed right after. At 8:32 am - 2:50 pm on April 17, we transferred of the accumulated water to the basement of Unit 2 turbine building.				

For quick publication of the data of water level, values are provided as reference values.