## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on May 11)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on May 11)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,246 mm (1 mm increase since 7:00 on May 11)	O.P.+ 3,189 mm (15 mm decrease since 7:00 on May 11)	—
	Water level of Turbine Building	O.P.+ 2,950 mm (10 mm increase since 7:00 on May 11)	O.P.+ 3,178 mm (2 mm increase since 7:00 on May 11)	O.P.+ 3,115 mm (5 mm decrease since 7:00 on May 11)	O.P.+ 3,118 mm (5 mm decrease since 7:00 on May 11)
	Water level of Reactor Building	O.P.+ 4,389 mm (10 mm decrease since 7:00 on May 11)	O.P.+ 3,375 mm (1 mm decrease since 7:00 on May 11)	O.P.+ 3,204 mm (6 mm decrease since 7:00 on May 11)	O.P.+ 3,135 mm (7 mm decrease since 7:00 on May 11)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,392 mm (Increase from initial level:4,609 mm, 46 mm increase since 7:00 on May 11) O.P.+ 2,600 mm (Increase from initial level:3,326 mm, 11 mm increase since 7:00 on May 11) O.P.+ 4,454 mm (Water level from floor:658 mm, 5 mm increase since 7:00 on May 11)		
Situation of transfer of the accumulated water		Linit 1			
			Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 16:02 on May 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 9:56 on May 8)	
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on May 11 to 16:00 on May 11)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on April 26 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:50 on May 9 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Fo fill the pit of Unit 3's Circulating Water Pump discharge valve with concrete, we transferred accumulated water in the pit to the basement of Unit 2's turbine building from 8:05 am to 11:45 am, May 11. Because lowering the water level inside the pit might let underground water flow in, we plan to implement water transfer when necessary.				

For quick publication of the data of water level, values are provided as reference values.