Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on May 14)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on May 14)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,198 mm (3 mm increase since 7:00 on May 14)	O.P.+ 3,204 mm (8 mm increase since 7:00 on May 14)	_
	Water level of Turbine Building	O.P.+ 3,022 mm (8 mm increase since 7:00 on May 14)	O.P.+ 3,133 mm (3 mm increase since 7:00 on May 14)	O.P.+ 3,167 mm (10 mm increase since 7:00 on May 14)	O.P.+ 3,130 mm (7 mm increase since 7:00 on May 14)
	Water level of Reactor Building	O.P.+ 4,309 mm (35 mm decrease since 7:00 on May 14)	O.P.+ 3,332 mm (1 mm increase since 7:00 on May 14)	O.P.+ 3,257 mm (10 mm increase since 7:00 on May 14)	O.P.+ 3,145 mm (6 mm increase since 7:00 on May 14)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 3,523 mm (Increase from initial level:4,740 mm, 61 mm increase since 7:00 on May 14)		
		High Temperature Incinerator Building	O.P.+ 2,646 mm (Increase from initial level:3,372 mm, 11 mm increase since 7:00 on May 14)		
		On-site Bunker Building	O.P.+ 4,252 mm (Water level from floor:456 mm, 244 mm decrease since 7:00 on May 14)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 16:02 on May 10)	_	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on April 26 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:50 on May 9 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 8:45 AM to 4:34	to 4:34 PM on May 14, transfer of accumulated water from On-site Bunker Building to Process Main Building was conducted.			

For quick publication of the data of water level, values are provided as reference values.