

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on May 29)**

Water Level of the accumulated water (at 16:00 on May 29)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,169 mm (4 mm decrease since 7:00 on May 29)	O.P.+ 3,177 mm (1 mm decrease since 7:00 on May 29)	—
	Water level of Turbine Building	O.P.+ 3,339 mm (7 mm increase since 7:00 on May 29)	O.P.+ 3,111 mm (3 mm decrease since 7:00 on May 29)	O.P.+ 3,103 mm (3 mm decrease since 7:00 on May 29)	O.P.+ 3,101 mm (2 mm decrease since 7:00 on May 29)
	Water level of Reactor Building	O.P.+ 4,478 mm (11 mm decrease since 7:00 on May 29)	O.P.+ 3,321 mm (3 mm decrease since 7:00 on May 29)	O.P.+ 3,203 mm (3 mm decrease since 7:00 on May 29)	O.P.+ 3,116 mm (2 mm decrease since 7:00 on May 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,569 mm (Increase from initial level:5,786 mm, 5 mm increase since 7:00 on May 29) O.P.+ 2,605 mm (Increase from initial level:3,331 mm, 53 mm increase since 7:00 on May 29) O.P.+ 4,409 mm (Water level from floor:613 mm, 6 mm increase since 7:00 on May 29)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:34 on May 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:15 on May 19)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on May 29 to 16:00 on May 29)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on April 26   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:05 on May 23   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	On May 28, work filling concrete inside the pit of Unit 3 circulating water pump discharge valve was completed.				

For quick publication of the data of water level, values are provided as reference values.