

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 6)**

Water Level of the accumulated water (at 16:00 on June 6)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,186 mm (4 mm decrease since 7:00 on June 6)	O.P.+ 3,186 mm (4 mm decrease since 7:00 on June 6)	—
	Water level of Turbine Building	O.P.+ 2,799 mm (8 mm increase since 7:00 on June 6)	O.P.+ 3,126 mm (4 mm decrease since 7:00 on June 6)	O.P.+ 3,108 mm (4 mm decrease since 7:00 on June 6)	O.P.+ 3,105 mm (3 mm decrease since 7:00 on June 6)
	Water level of Reactor Building	O.P.+ 4,313 mm (4 mm decrease since 7:00 on June 6)	O.P.+ 3,341 mm (5 mm decrease since 7:00 on June 6)	O.P.+ 3,214 mm (2 mm decrease since 7:00 on June 6)	O.P.+ 3,120 mm (2 mm decrease since 7:00 on June 6)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,739 mm (Increase from initial level:5,956 mm, 67 mm increase since 7:00 on June 6) O.P.+ 3,107 mm (Increase from initial level:3,833 mm, 121 mm increase since 7:00 on June 6) O.P.+ 4,303 mm (Water level from floor:507 mm, 202 mm decrease since 7:00 on June 6)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:34 on May 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:15 on June 3)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on April 26 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 15:35 on May 31 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 10:18 AM to 5:05 PM on June 6, the accumulated water was transfered from the on-site Bunker Building to Process Main Building. * At 5:27 PM on June 6, the transfer from the trench (Common Pool Duct) between Centralized Radiation Waste Treatment Facility (Process Main Building) and Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) to Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) was started.				

For quick publication of the data of water level, values are provided as reference values.