## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 13)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 16:00 on June 13)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,120 mm (1 mm increase since 7:00 on June 13)	O.P.+ 3,232 mm (3 mm decrease since 7:00 on June 13)	_	
	Water level of Turbine Building	O.P.+ 2,943 mm (8 mm increase since 7:00 on June 13)	O.P.+ 3,066 mm (No change since 7:00 on June 13)	O.P.+ 3,150 mm (4 mm decrease since 7:00 on June 13)	O.P.+ 3,146 mm (3 mm decrease since 7:00 on June 13)	
	Water level of Reactor Building	O.P.+ 4,380 mm (5 mm decrease since 7:00 on June 13)	O.P.+ 3,278 mm (3 mm decrease since 7:00 on June 13)	O.P.+ 3,262 mm (3 mm decrease since 7:00 on June 13)	O.P.+ 3,159 mm (4 mm decrease since 7:00 on June 13)	
	Water level	Process Main Building	O.P.+ 4,833 mm (Increase from initial level:6,050 mm, No change since 7:00 on June 13)			
	of each building in the Centralized Radiation Waste Treatment Facility	High Temperature Incinerator Building	O.P.+ 2,902 mm (Increase from initial level:3,628 mm, 58 mm increase since 7:00 on June 13)			
		On-site Bunker Building	O.P.+ 4,344 mm (Water level from floor:548 mm, 4 mm increase since 7:00 on June 13)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
			Basement of Unit 2 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 14:34 on May 27)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 8:26 on June 10)	_	
		Unit 5 and 6				
		Basement of Unit 6 Turbine Building  →Temporary Tank  Transfer Completed (From 10:00 on June 13 to 16:00 on June 13)				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:08 on June 13 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:05 on June 8 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		The operation was stopped at 9:50 AM on April 26, 2012. The modification was started on May 15 for reliability improvement, and the work was completed. This apparatus was arted up at 2:44 PM on June 13, and achieved steady flow at 3:08 PM on the same day.				
For quick publication of the data of water level, values are provided as reference values						