

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 21)**

Water Level of the accumulated water (at 16:00 on June 21)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,196 mm (1 mm decrease since 7:00 on June 21)	O.P.+ 3,240 mm (2 mm increase since 7:00 on June 21)	—
	Water level of Turbine Building	O.P.+ 3,142 mm (13 mm increase since 7:00 on June 21)	O.P.+ 3,134 mm (No change since 7:00 on June 21)	O.P.+ 3,147 mm (1 mm decrease since 7:00 on June 21)	O.P.+ 3,143 mm (2 mm increase since 7:00 on June 21)
	Water level of Reactor Building	O.P.+ 4,748 mm (5 mm decrease since 7:00 on June 21)	O.P.+ 3,335 mm (1 mm increase since 7:00 on June 21)	O.P.+ 3,264 mm (1 mm decrease since 7:00 on June 21)	O.P.+ 3,153 mm (1 mm increase since 7:00 on June 21)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,311 mm (Increase from initial level:4,528 mm, 37 mm decrease since 7:00 on June 21) O.P.+ 3,106 mm (Increase from initial level:3,832 mm, 59 mm increase since 7:00 on June 21) O.P.+ 4,439 mm (Water level from floor:643 mm, 5 mm increase since 7:00 on June 21)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:12 on June 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:26 on June 10)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on June 21 to 16:00 on June 21)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:05 on June 21   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:25 on June 16   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 12:05 PM on June 21, the operation was temporarily stopped at the Cesium Adsorption Apparatus due to replacing the valve inside the skid.				

For quick publication of the data of water level, values are provided as reference values.