Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 22)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on June 22)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,194 mm (1 mm decrease since 7:00 on June 22)	O.P.+ 3,242 mm (2 mm increase since 7:00 on June 22)	—
	Water level of Turbine Building	O.P.+ 3,171 mm (11 mm increase since 7:00 on June 22)	O.P.+ 3,133 mm (1 mm increase since 7:00 on June 22)	O.P.+ 3,148 mm (2 mm increase since 7:00 on June 22)	O.P.+ 3,144 mm (2 mm increase since 7:00 on June 22)
	Water level of Reactor Building	O.P.+ 4,728 mm (19 mm decrease since 7:00 on June 22)	O.P.+ 3,338 mm (No change since 7:00 on June 22)	O.P.+ 3,263 mm (2 mm increase since 7:00 on June 22)	O.P.+ 3,155 mm (2 mm increase since 7:00 on June 22)
	Water level	Process Main Building	O.P.+ 3,329 mm (Increase from initial level:4,546 mm, 6 mm increase since 7:00 on June 22)		
	of each building in the Centralized Radiation Waste	High Temperature Incinerator Building	O.P.+ 3,496 mm (Increase from initial level:4,222 mm, 303 mm increase since 7:00 on June 22)		
	Treatment Facility	On-site Bunker Building	P.+ 4,453 mm (Water level from floor:657 mm, 5 mm increase since 7:00 on June 22)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:12 on June 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:26 on June 10)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:05 on June 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:22 on June 22 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
	*Transferring is stoppe	oped for the problem at the transferring pump motor. The cause is under investigation.			
Notes	- As a part of the foundation improvement work for installing the cover for Unit 4 fuel removing, we confirmed the site in order to remove Unit 4 disaster prevention pit. The accumulated water (approx. 90m3) which is assumed as sea water or rain water was confirmed at the pit. Since we have to transfer the accumulated water in order to pit removal, we started transferring the accumulated water to Unit 4 Turbine Building basement at 10:10 PM on June 22, and stopped it at 12:40 PM on the same day (the amount of transferring water was 14 m3). We will transfer it for a week.				