

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 25)**

Water Level of the accumulated water (at 16:00 on June 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,177 mm (1 mm decrease since 7:00 on June 25)	O.P.+ 3,295 mm (No change since 7:00 on June 25)	—
	Water level of Turbine Building	O.P.+ 3,250 mm (9 mm increase since 7:00 on June 25)	O.P.+ 3,116 mm (2 mm decrease since 7:00 on June 25)	O.P.+ 3,218 mm (7 mm decrease since 7:00 on June 25)	O.P.+ 3,189 mm (10 mm increase since 7:00 on June 25)
	Water level of Reactor Building	O.P.+ 4,617 mm (24 mm decrease since 7:00 on June 25)	O.P.+ 3,324 mm (2 mm decrease since 7:00 on June 25)	O.P.+ 3,339 mm (2 mm decrease since 7:00 on June 25)	O.P.+ 3,196 mm (9 mm increase since 7:00 on June 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,535 mm (Increase from initial level:4,752 mm, 164 mm increase since 7:00 on June 25) O.P.+ 2,784 mm (Increase from initial level:3,510 mm, 117 mm decrease since 7:00 on June 25) O.P.+ 4,283 mm (Water level from floor:487 mm, 209 mm decrease since 7:00 on June 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:12 on June 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:13 on June 25)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:05 on June 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:22 on June 22 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 10:00 AM to 5:00 PM on June 25, we conducted transferring of accumulated water from the On-site Bunker Building to Process Main Building. - As a part of the foundation improvement work for installing the cover for Unit 4 fuel removing, we confirmed the site in order to remove Unit 4 disaster prevention pit, the accumulated water (approx. 90m ³) which was assumed as sea water or rain water was confirmed at the pit. Since we had to transfer the accumulated water in order to remove the pit, we conducted transferring the accumulated water to Unit 4 Turbine Building basement from 10:15 AM to 1:50 PM on June 25. (The amount of transferring water was 23 m ³ .)				

For quick publication of the data of water level, values are provided as reference values.