Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on July 4)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 16:00 on July 4)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,250 mm (4 mm decrease since 7:00 on July 4)	O.P.+ 3,254 mm (5 mm increase since 7:00 on July 4)	_	
	Water level of Turbine Building	O.P.+ 2,782 mm (8 mm increase since 7:00 on July 4)	O.P.+ 3,181 mm (5 mm decrease since 7:00 on July 4)	O.P.+ 3,167 mm (17 mm increase since 7:00 on July 4)	O.P.+ 3,145 mm (1 mm increase since 7:00 on July 4)	
	Water level of Reactor Building	O.P.+ 4,453 mm (4 mm increase since 7:00 on July 4)	O.P.+ 3,396 mm (5 mm decrease since 7:00 on July 4)	O.P.+ 3,281 mm (12 mm increase since 7:00 on July 4)	O.P.+ 3,157 mm (1 mm increase since 7:00 on July 4)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 3,846 mm (Increase from initial level:5,063 mm, 4 mm increase since 7:00 on July 4)			
		High Temperature Incinerator Building	O.P.+ 3,630 mm (Increase from initial level:4,356 mm, 182 mm increase since 7:00 on July 4)			
		On-site Bunker Building	O.P.+ 4,363 mm (Water level from floor:567 mm, 3 mm increase since 7:00 on July 4)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
			Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:11 on July 2)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:14 on June 26 to 9:50 on July 4)		
		Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:05 on June 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on July 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes	- At 8:25 AM on July 4, PM on the same day.	5 AM on July 4, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for filter cleaning. After the filter cleaning, the apparatus was restarted at 1:00 he same day.				