

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 19)**

Water Level of the accumulated water (at 7:00 on July 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,300 mm (49 mm decrease since 16:00 on July 18)	O.P.+ 3,311 mm (106 mm decrease since 16:00 on July 18)	—
	Water level of Turbine Building	O.P.+ 2,963 mm (18 mm increase since 16:00 on July 18)	O.P.+ 3,315 mm (45 mm increase since 16:00 on July 18)	O.P.+ 3,305 mm (16 mm decrease since 16:00 on July 18)	O.P.+ 3,291 mm (2 mm increase since 16:00 on July 18)
	Water level of Reactor Building	O.P.+ 4,472 mm (4 mm decrease since 16:00 on July 18)	O.P.+ 3,527 mm (43 mm increase since 16:00 on July 18)	O.P.+ 3,441 mm (13 mm decrease since 16:00 on July 18)	O.P.+ 3,293 mm (3 mm increase since 16:00 on July 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,686 mm (Increase from initial level:5,903 mm, No change since 16:00 on July 18) O.P.+ 3,217 mm (Increase from initial level:3,943 mm, 127 mm decrease since 16:00 on July 18) O.P.+ 4,457 mm (Water level from floor:661 mm, 3 mm increase since 16:00 on July 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:32 on July 19)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:24 on July 18)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:05 on June 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:35 on July 18 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	From 5:20 PM on July 18 to 8:02 AM on July 19, the accumulated water in the trench (common pool duct) between the Central Radioactive Waste Treatment Facility (Process Main Building) and the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). *At 7:00 AM on July 19, the water levels of Unit 2-3 trench pits have been corrected (-100mm).				

For quick publication of the data of water level, values are provided as reference values.