

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 14)**

Water Level of the accumulated water (at 16:00 on August 14)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,219 mm (4 mm decrease since 7:00 on August 14)	O.P.+ 3,336 mm (2 mm increase since 7:00 on August 14)	—
	Water level of Turbine Building	O.P.+ 2,769 mm (6 mm increase since 7:00 on August 14)	O.P.+ 3,243 mm (3 mm decrease since 7:00 on August 14)	O.P.+ 3,320 mm (2 mm decrease since 7:00 on August 14)	O.P.+ 3,302 mm (3 mm increase since 7:00 on August 14)
	Water level of Reactor Building	O.P.+ 4,340 mm (6 mm decrease since 7:00 on August 14)	O.P.+ 3,455 mm (17 mm decrease since 7:00 on August 14)	O.P.+ 3,463 mm (No change since 7:00 on August 14)	O.P.+ 3,301 mm (3 mm increase since 7:00 on August 14)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,803 mm (Increase from initial level:5,020 mm, 3 mm increase since 7:00 on August 14) O.P.+ 2,998 mm (Increase from initial level:3,724 mm, 90 mm decrease since 7:00 on August 14) O.P.+ 4,278 mm (Water level from floor:482 mm, No change since 7:00 on August 14)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:00 on August 12 to 12:57 on August 14)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:25 on August 12)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:57 on August 13 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 23:23 on August 11 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- On August 14, since we found the leaked water inside the power center at Fukushima Daiichi NPS Unit 4 Turbine Building, we switched from 2-transferring pump operation to 1-transferring pump operation for transferring the accumulated water from Unit 3 Turbine Building basement to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). We stopped transferring the accumulated water from Unit 2 Turbine Building basement to Unit 3 Turbine Building basement to keep the water level balance between the buildings.				

For quick publication of the data of water level, values are provided as reference values.