Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 15)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 16:00 on August 15)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,281 mm (19 mm increase since 7:00 on August 15)	O.P.+ 3,323 mm (3 mm decrease since 7:00 on August 15)	_	
	Water level of Turbine Building	O.P.+ 2,782 mm (6 mm increase since 7:00 on August 15)	O.P.+ 3,301 mm (20 mm increase since 7:00 on August 15)	O.P.+ 3,295 mm (8 mm decrease since 7:00 on August 15)	O.P.+ 3,292 mm (3 mm decrease since 7:00 on August 15)	
	Water level of Reactor Building	O.P.+ 4,304 mm (16 mm decrease since 7:00 on August 15)	O.P.+ 3,506 mm (18 mm increase since 7:00 on August 15)	O.P.+ 3,437 mm (8 mm decrease since 7:00 on August 15)	O.P.+ 3,291 mm (6 mm decrease since 7:00 on August 15)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,810 mm (Increase from initial level:5,027 mm, 3 mm increase since 7:00 on August 15) O.P.+ 2,626 mm (Increase from initial level:3,352 mm, 121 mm decrease since 7:00 on August 15) O.P.+ 4,282 mm (Water level from floor:486 mm, 1 mm increase since 7:00 on August 15)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) #N/A (Since 17:08 on August 15)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:25 on August 12)	_	
		Unit 5 and 6				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:57 on August 13 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 23:23 on August 11 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes	basement from August (Miscellaneous Solid Wa	We laid the pipe (polyethylene pipe) from Unit 2 Turbine Building basement to Unit 3 Turbine Building basement and switched the operation to pass through Unit 3 Turbine Building sement from August 8. However we switched the transferring line to the former line [from Unit 2 Turbine Building basement to the Central Radioactive Waste Treatment Facility iscellaneous Solid Waste Volume Reduction Treatment Building [High Temperature Incinerator Building])] due to the water leakage on August 14. We started transferring the cumulated water at 5:08 PM on August 15.				
For quick publication of the data of water level, values are provided as reference values						