

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 30)**

Water Level of the accumulated water (at 16:00 on August 30)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,166 mm (20 mm increase since 7:00 on August 30)	O.P.+ 3,115 mm (4 mm decrease since 7:00 on August 30)	—
	Water level of Turbine Building	O.P.+ 2,574 mm (4 mm increase since 7:00 on August 30)	O.P.+ 3,193 mm (19 mm increase since 7:00 on August 30)	O.P.+ 3,090 mm (14 mm increase since 7:00 on August 30)	O.P.+ 3,069 mm (10 mm decrease since 7:00 on August 30)
	Water level of Reactor Building	O.P.+ 4,321 mm (8 mm decrease since 7:00 on August 30)	O.P.+ 3,404 mm (7 mm increase since 7:00 on August 30)	O.P.+ 3,222 mm (11 mm increase since 7:00 on August 30)	O.P.+ 3,085 mm (7 mm decrease since 7:00 on August 30)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,024 mm (Increase from initial level:5,241 mm, 125 mm decrease since 7:00 on August 30) O.P.+ 2,672 mm (Increase from initial level:3,398 mm, 71 mm increase since 7:00 on August 30) O.P.+ 4,338 mm (Water level from floor:542 mm, 2 mm increase since 7:00 on August 30)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	Turbine Building Basement the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) Under transferring * (Since 16:15 on August 30)
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:57 on August 13   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 15:32 on August 24   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since the laying work of Unit 4 transferring line (replace to polyethylene pipe) for reliability improvement of the accumulated water transferring line was completed, we started transferring.				

For quick publication of the data of water level, values are provided as reference values.