

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 4)**

Water Level of the accumulated water (at 16:00 on September 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,222 mm (23 mm increase since 7:00 on September 4)	O.P.+ 3,103 mm (14 mm decrease since 7:00 on September 4)	—
	Water level of Turbine Building	O.P.+ 2,621 mm (3 mm increase since 7:00 on September 4)	O.P.+ 3,241 mm (19 mm increase since 7:00 on September 4)	O.P.+ 3,135 mm (15 mm decrease since 7:00 on September 4)	O.P.+ 2,838 mm (12 mm decrease since 7:00 on September 4)
	Water level of Reactor Building	O.P.+ 4,378 mm (4 mm decrease since 7:00 on September 4)	O.P.+ 3,461 mm (21 mm increase since 7:00 on September 4)	O.P.+ 3,276 mm (19 mm decrease since 7:00 on September 4)	O.P.+ 2,864 mm (9 mm decrease since 7:00 on September 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,782 mm (Increase from initial level:4,999 mm, 2 mm increase since 7:00 on September 4) O.P.+ 3,533 mm (Increase from initial level:4,259 mm, 5 mm increase since 7:00 on September 4) O.P.+ 4,356 mm (Water level from floor:560 mm, 1 mm increase since 7:00 on September 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) #N/A (Since 17:31 on September 4)
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:57 on August 13   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 15:52 on August 31   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 4:15 PM on August 30 to 5:18 PM on September 4, transfer of the accumulated water from Unit 4 Turbine Building basement to Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was conducted.(2 pumps.) At 5:31 PM on the same day, transfer to Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was started. (1 pump.)				

For quick publication of the data of water level, values are provided as reference values.