

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 18)**

Water Level of the accumulated water (at 16:00 on September 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,226 mm (26 mm increase since 7:00 on September 18)	O.P.+ 3,110 mm (13 mm decrease since 7:00 on September 18)	—
	Water level of Turbine Building	O.P.+ 2,810 mm (4 mm increase since 7:00 on September 18)	O.P.+ 3,247 mm (22 mm increase since 7:00 on September 18)	O.P.+ 3,137 mm (16 mm decrease since 7:00 on September 18)	O.P.+ 2,781 mm (6 mm decrease since 7:00 on September 18)
	Water level of Reactor Building	O.P.+ 4,426 mm (7 mm decrease since 7:00 on September 18)	O.P.+ 3,473 mm (24 mm increase since 7:00 on September 18)	O.P.+ 3,290 mm (17 mm decrease since 7:00 on September 18)	O.P.+ 2,801 mm (4 mm decrease since 7:00 on September 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,857 mm (Increase from initial level:5,074 mm, No change since 7:00 on September 18) O.P.+ 2,797 mm (Increase from initial level:3,523 mm, 82 mm increase since 7:00 on September 18) O.P.+ 4,387 mm (Water level from floor:591 mm, 3 mm increase since 7:00 on September 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:01 on September 18)
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:57 on August 13 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:26 on September 18 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 8:25 AM on September 18, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for filter cleaning. After the filter cleaning, the apparatus was restarted at 11:29 AM on the same day, and the steady flow rate was achieved at 12:26 PM on the same day. - From 10:45 AM on September 14 to 9:49 AM on September 18, the accumulated water in Unit 4 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). At 10:01 AM on September 18, the transfer of the accumulated water to the Central Radioactive Waste Treatment Facility (Process Main Building) was started.				

For quick publication of the data of water level, values are provided as reference values.