Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 1)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on October 1)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,215 mm (27 mm decrease since 16:00 on September 30)	O.P.+ 3,115 mm (6 mm increase since 16:00 on September 30)	_
	Water level of Turbine Building	O.P.+ 2,737 mm (20 mm increase since 16:00 on September 30)	O.P.+ 3,239 mm (24 mm decrease since 16:00 on September 30)	O.P.+ 3,105 mm (8 mm increase since 16:00 on September 30)	O.P.+ 2,951 mm (18 mm decrease since 16:00 on September 30)
	Water level of Reactor Building	O.P.+ 4,923 mm (43 mm increase since 16:00 on September 30)	O.P.+ 3,494 mm (18 mm decrease since 16:00 on September 30)	O.P.+ 3,260 mm (12 mm increase since 16:00 on September 30)	O.P.+ 2,960 mm (17 mm decrease since 16:00 on September 30)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 3,201 mm (Increase from initial level:4,418 mm, 84 mm increase since 16:00 on September 30)		
		High Temperature Incinerator Building	O.P.+ 3,205 mm (Increase from initial level:3,931 mm, 66 mm increase since 16:00 on September 30)		
		On-site Bunker Building	O.P.+ 4,430 mm (Water level from floor:634 mm, 1 mm increase since 16:00 on September 30)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:05 on September 29)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 9:59 on September 24)	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:20 on September 28)
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 11:03 on September 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:59 on September 25 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					