

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 4)**

Water Level of the accumulated water (at 16:00 on October 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,371 mm (18 mm increase since 7:00 on October 4)	O.P.+ 3,225 mm (30 mm increase since 7:00 on October 4)	—
	Water level of Turbine Building	O.P.+ 2,912 mm (71 mm increase since 7:00 on October 4)	O.P.+ 3,374 mm (16 mm increase since 7:00 on October 4)	O.P.+ 3,225 mm (25 mm increase since 7:00 on October 4)	O.P.+ 2,905 mm (5 mm increase since 7:00 on October 4)
	Water level of Reactor Building	O.P.+ 5,238 mm (146 mm increase since 7:00 on October 4)	O.P.+ 3,628 mm (11 mm increase since 7:00 on October 4)	O.P.+ 3,392 mm (8 mm increase since 7:00 on October 4)	O.P.+ 2,917 mm (3 mm decrease since 7:00 on October 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,466 mm (Increase from initial level:4,683 mm, 129 mm increase since 7:00 on October 4) O.P.+ 3,542 mm (Increase from initial level:4,268 mm, 60 mm decrease since 7:00 on October 4) O.P.+ 4,441 mm (Water level from floor:645 mm, 1 mm increase since 7:00 on October 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:19 on October 4)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:43 on October 4)	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:20 on September 28)
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 10:55 on October 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 11:03 on September 25, the Cesium Adsorption Apparatus was restarted based on the water level of the Turbine Building in order to conduct the inspection for confirming the soundness of pipes etc. of the 2nd Cesium Adsorption Apparatus (SARRY). At 12:59 PM on the same day, the 2nd Cesium Adsorption Apparatus (SARRY) was stopped. At 10:09 AM on October 4, the 2nd Cesium Adsorption Apparatus (SARRY) was restarted after completeing the inspection. At 10:55 AM, the steady flow rate (approx. 42.4m ³ /h) was achieved.				

For quick publication of the data of water level, values are provided as reference values.