Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 9)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on October 9)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,291 mm (7 mm decrease since 7:00 on October 9)	O.P.+ 3,219 mm (5 mm decrease since 7:00 on October 9)	_
	Water level of Turbine Building	O.P.+ 2,815 mm (34 mm decrease since 7:00 on October 9)	O.P.+ 3,301 mm (6 mm decrease since 7:00 on October 9)	O.P.+ 3,215 mm (4 mm decrease since 7:00 on October 9)	O.P.+ 2,865 mm (16 mm increase since 7:00 on October 9)
	Water level of Reactor Building	O.P.+ 5,048 mm (28 mm decrease since 7:00 on October 9)	O.P.+ 3,553 mm (3 mm increase since 7:00 on October 9)	O.P.+ 3,376 mm (6 mm decrease since 7:00 on October 9)	O.P.+ 2,867 mm (6 mm increase since 7:00 on October 9)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 4,692 mm (Increase from initial level:5,909 mm, 2 mm increase since 7:00 on October 9)		
		High Temperature Incinerator Building	O.P.+ 2,883 mm (Increase from initial level:3,609 mm, 2 mm increase since 7:00 on October 9)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,461 mm (Water level from floor:665 mm, 1 mm increase since 7:00 on October 9)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Basement of Unit 2 Turbine Building Transfer Completed (From 10:46 on October 8 to 10:03 on October 9)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:19 on October 4)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:43 on October 4)	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:20 on October 8 to 10:23 on October 9)
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 10:55 on October 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					