Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 16)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on October 16)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,265 mm (44 mm increase since 16:00 on October 15)	O.P.+ 3,168 mm (30 mm decrease since 16:00 on October 15)	_	
	Water level of Turbine Building	O.P.+ 3,055 mm (20 mm increase since 16:00 on October 15)	O.P.+ 3,277 mm (39 mm increase since 16:00 on October 15)	O.P.+ 3,111 mm (34 mm decrease since 16:00 on October 15)	O.P.+ 3,070 mm (39 mm decrease since 16:00 on October 15)	
	Water level of Reactor Building	O.P.+ 4,637 mm (17 mm decrease since 16:00 on October 15)	O.P.+ 3,513 mm (38 mm increase since 16:00 on October 15)	O.P.+ 3,275 mm (27 mm decrease since 16:00 on October 15)	O.P.+ 3,074 mm (24 mm decrease since 16:00 on October 15)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature	O.P.+ 4,714 mm (Increase from initial level:5,931 mm, 2 mm increase since 16:00 on October 15) O.P.+ 1,940 mm (Increase from initial level:2,666 mm, 108 mm increase since 16:00 on October 15)			
		Incinerator Building On-site Bunker Building	O.P.+ 4,475 mm (Water level from floor:679 mm, 1 mm increase since 16:00 on October 15)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	_	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 18:05 on October 15)	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:55 on October 15)	
		Unit 5 and 6				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:13 on October 11 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
	stopped the transferring	Since we found a water lekage in a corridor which was located at the back of the large equipment hatch at Unit 3 Turbine Building 1st floor at 10:18 AM on October 15, we apped the transferring pump from Unit 3 Turbine Building basement to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). At 6:05 M on the same day, we started transferring to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) utilizing another transferring line thout leakage.				
※ For quick publication of the data of water level, values are provided as reference values.						