

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 19)**

| | | | | | |
|---|--|--|--|--|--|
| Water Level of the accumulated water (at 7:00 on October 19) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,136 mm (28 mm decrease since 16:00 on October 18) | O.P.+ 3,218 mm (12 mm increase since 16:00 on October 18) | — |
| | Water level of Turbine Building | O.P.+ 3,141 mm (19 mm increase since 16:00 on October 18) | O.P.+ 3,163 mm (24 mm decrease since 16:00 on October 18) | O.P.+ 3,192 mm (11 mm increase since 16:00 on October 18) | O.P.+ 2,965 mm (20 mm decrease since 16:00 on October 18) |
| | Water level of Reactor Building | O.P.+ 4,707 mm (5 mm increase since 16:00 on October 18) | O.P.+ 3,417 mm (23 mm decrease since 16:00 on October 18) | O.P.+ 3,353 mm (10 mm increase since 16:00 on October 18) | O.P.+ 2,975 mm (19 mm decrease since 16:00 on October 18) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 4,802 mm (Increase from initial level:6,019 mm, 9 mm increase since 16:00 on October 18) O.P.+ 2,869 mm (Increase from initial level:3,595 mm, 193 mm increase since 16:00 on October 18) O.P.+ 4,231 mm (Water level from floor:435 mm, 29 mm decrease since 16:00 on October 18) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:14 on October 16) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 18:05 on October 15) | Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:55 on October 15) |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:21 on October 18 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | |

※ For quick publication of the data of water level, values are provided as reference values.