

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 25)**

Water Level of the accumulated water (at 16:00 on October 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,264 mm (22 mm decrease since 7:00 on October 25)	O.P.+ 3,161 mm (25 mm increase since 7:00 on October 25)	—
	Water level of Turbine Building	O.P.+ 2,958 mm (9 mm increase since 7:00 on October 25)	O.P.+ 3,274 mm (21 mm decrease since 7:00 on October 25)	O.P.+ 3,134 mm (31 mm increase since 7:00 on October 25)	O.P.+ 2,963 mm (16 mm decrease since 7:00 on October 25)
	Water level of Reactor Building	O.P.+ 4,632 mm (3 mm decrease since 7:00 on October 25)	O.P.+ 3,527 mm (18 mm decrease since 7:00 on October 25)	O.P.+ 3,293 mm (37 mm increase since 7:00 on October 25)	O.P.+ 2,973 mm (14 mm decrease since 7:00 on October 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,816 mm (Increase from initial level:6,033 mm, 1 mm increase since 7:00 on October 25) O.P.+ 2,276 mm (Increase from initial level:3,002 mm, 144 mm increase since 7:00 on October 25) O.P.+ 4,238 mm (Water level from floor:442 mm, No change since 7:00 on October 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 15:44 on October 24)	—	Basement of Unit 4 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:02 on October 24)
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:04 on October 25 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 8:36 AM on October 25, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 1:07 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 2:04 PM on the same day.				

For quick publication of the data of water level, values are provided as reference values.