

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 2)**

Water Level of the accumulated water (at 16:00 on November 2)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,247 mm (21 mm increase since 7:00 on November 2)	O.P.+ 3,040 mm (2 mm increase since 7:00 on November 2)	—
	Water level of Turbine Building	O.P.+ 3,148 mm (9 mm increase since 7:00 on November 2)	O.P.+ 3,259 mm (17 mm increase since 7:00 on November 2)	O.P.+ 2,962 mm (4 mm decrease since 7:00 on November 2)	O.P.+ 2,933 mm (7 mm increase since 7:00 on November 2)
	Water level of Reactor Building	O.P.+ 4,672 mm (12 mm decrease since 7:00 on November 2)	O.P.+ 3,497 mm (2 mm increase since 7:00 on November 2)	O.P.+ 3,123 mm (2 mm increase since 7:00 on November 2)	O.P.+ 2,934 mm (7 mm increase since 7:00 on November 2)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,835 mm (Increase from initial level:6,052 mm, No change since 7:00 on November 2) O.P.+ 3,155 mm (Increase from initial level:3,881 mm, 242 mm decrease since 7:00 on November 2) O.P.+ 4,249 mm (Water level from floor:453 mm, 1 mm increase since 7:00 on November 2)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:09 on October 30 to 9:23 on November 2)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:17 on November 2)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 19:40 on November 1 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 12:18 PM on October 26 to 9:33 AM on November 2, the accumulated water in Unit 3 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). At 2:17 PM on November 2, transferring the accumulated water to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was started.				

For quick publication of the data of water level, values are provided as reference values.