

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 8)**

Water Level of the accumulated water (at 16:00 on November 8)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,122 mm (21 mm increase since 7:00 on November 8)	O.P.+ 3,110 mm (5 mm decrease since 7:00 on November 8)	—
	Water level of Turbine Building	O.P.+ 2,840 mm (7 mm increase since 7:00 on November 8)	O.P.+ 3,148 mm (18 mm increase since 7:00 on November 8)	O.P.+ 3,032 mm (11 mm decrease since 7:00 on November 8)	O.P.+ 3,004 mm (6 mm increase since 7:00 on November 8)
	Water level of Reactor Building	O.P.+ 4,507 mm (14 mm decrease since 7:00 on November 8)	O.P.+ 3,392 mm (No change since 7:00 on November 8)	O.P.+ 3,202 mm (5 mm decrease since 7:00 on November 8)	O.P.+ 3,000 mm (5 mm increase since 7:00 on November 8)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,843 mm (Increase from initial level:6,060 mm, 5 mm decrease since 7:00 on November 8) O.P.+ 2,193 mm (Increase from initial level:2,919 mm, 98 mm increase since 7:00 on November 8) O.P.+ 4,254 mm (Water level from floor:458 mm, No change since 7:00 on November 8)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3 ^{*2}	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:14 on November 3 to 9:32 on November 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 12:31 on November 8)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:50 on November 8 In operation ^{*1} Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	^{*1} At 8:26 AM on November 8, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:53 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 1:50 PM on the same day. ^{*2} From 2:17 PM on November 2 to 9:46 AM on November 8, the accumulated water in Unit 3 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building).				

For quick publication of the data of water level, values are provided as reference values.