

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 30)**

Water Level of the accumulated water (at 16:00 on November 30)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,956 mm (22 mm decrease since 7:00 on November 30)	O.P.+ 3,113 mm (1 mm increase since 7:00 on November 30)	—
	Water level of Turbine Building	O.P.+ 2,692 mm (7 mm increase since 7:00 on November 30)	O.P.+ 2,996 mm (20 mm decrease since 7:00 on November 30)	O.P.+ 3,030 mm (7 mm decrease since 7:00 on November 30)	O.P.+ 2,902 mm (15 mm increase since 7:00 on November 30)
	Water level of Reactor Building	O.P.+ 4,342 mm (6 mm decrease since 7:00 on November 30)	O.P.+ 3,271 mm (17 mm decrease since 7:00 on November 30)	O.P.+ 3,212 mm (1 mm decrease since 7:00 on November 30)	O.P.+ 2,905 mm (13 mm increase since 7:00 on November 30)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,310 mm (Increase from initial level:5,527 mm, 2 mm increase since 7:00 on November 30) O.P.+ 3,444 mm (Increase from initial level:4,170 mm, 237 mm increase since 7:00 on November 30) O.P.+ 4,261 mm (Water level from floor:465 mm, 1 mm increase since 7:00 on November 30)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:14 on November 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:15 on November 23)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 3   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 15:15 on November 30   In operation   * Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 8:32 AM on November 30, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for vessel replacement. This apparatus was started up at 2:47 PM on the same day after the replacement, and achieved the steady flow at 3:15 PM on the same day.				

For quick publication of the data of water level, values are provided as reference values.