

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 4)**

Water Level of the accumulated water (at 16:00 on December 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,113 mm (22 mm increase since 7:00 on December 4)	O.P.+ 3,008 mm (9 mm decrease since 7:00 on December 4)	—
	Water level of Turbine Building	O.P.+ 2,714 mm (2 mm increase since 7:00 on December 4)	O.P.+ 3,132 mm (20 mm increase since 7:00 on December 4)	O.P.+ 2,871 mm (12 mm decrease since 7:00 on December 4)	O.P.+ 2,905 mm (10 mm decrease since 7:00 on December 4)
	Water level of Reactor Building	O.P.+ 4,339 mm (16 mm increase since 7:00 on December 4)	O.P.+ 3,397 mm (24 mm increase since 7:00 on December 4)	O.P.+ 3,052 mm (11 mm decrease since 7:00 on December 4)	O.P.+ 2,915 mm (8 mm decrease since 7:00 on December 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,318 mm (Increase from initial level:5,535 mm, 12 mm decrease since 7:00 on December 4) O.P.+ 3,227 mm (Increase from initial level:3,953 mm, 97 mm increase since 7:00 on December 4) O.P.+ 4,262 mm (Water level from floor:466 mm, No change since 7:00 on December 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3 *1	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:10 on December 4)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:38 on December 4 In operation *2 2nd Cesium Adsorption Apparatus (Sarry): Since 8:42 on December 4 Suspended *2 Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 10:15 AM on November 23 to 9:47 AM on December 4, transfer of accumulated water from Unit 3 Turbine Building basement to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was conducted. *2 At 8:24 AM on December 4, we stopped the second Cesium Adsorption Apparatus (SARRY) due to replacement of the backup line of the accumulated water treatment line within the area using pressure hose for reliability improvement. We started the Cesium Adsorption Apparatus at 10:34 AM on the same day accordingly, and the steady flow rate was achieved at 10:38 AM on the same day.				

For quick publication of the data of water level, values are provided as reference values.