

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 26)**

| | | | | | |
|------------------------------------------------------------------|------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|
| Water Level of the accumulated water (at 7:00 on December 26) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,951 mm (35 mm decrease since 16:00 on December 25) | O.P.+ 3,103 mm (10 mm increase since 16:00 on December 25) | — |
| | Water level of Turbine Building | O.P.+ 2,808 mm (3 mm increase since 16:00 on December 25) | O.P.+ 2,985 mm (30 mm decrease since 16:00 on December 25) | O.P.+ 2,995 mm (8 mm increase since 16:00 on December 25) | O.P.+ 2,975 mm (8 mm increase since 16:00 on December 25) |
| | Water level of Reactor Building | O.P.+ 4,142 mm (26 mm decrease since 16:00 on December 25) | O.P.+ 3,261 mm (28 mm decrease since 16:00 on December 25) | O.P.+ 3,184 mm (10 mm increase since 16:00 on December 25) | O.P.+ 2,979 mm (9 mm increase since 16:00 on December 25) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 3,662 mm (Increase from initial level:4,879 mm, 2 mm increase since 16:00 on December 25) O.P.+ 2,339 mm (Increase from initial level:3,065 mm, 2 mm decrease since 16:00 on December 25) O.P.+ 4,272 mm (Water level from floor:476 mm, 1 mm increase since 16:00 on December 25) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 13:52 on December 21) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:00 on December 18) | — |
| | | Unit 5 and 6 | | | |
| | | Basement of Unit 6 Turbine Building Temporary Tank Transfer Completed (Since 10:00 on December 25, To 15:00 on December 25) | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 16:46 on December 7 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:03 on December 20 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | |

For quick publication of the data of water level, values are provided as reference values.