

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on January 24)**

Water Level of the accumulated water (at 16:00 on January 24)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,190 mm (27 mm increase since 7:00 on January 24)	O.P.+ 3,109 mm (5 mm decrease since 7:00 on January 24)	—
	Water level of Turbine Building	O.P.+ 2,720 mm (29 mm decrease since 7:00 on January 24)	O.P.+ 3,182 mm (24 mm increase since 7:00 on January 24)	O.P.+ 2,989 mm (12 mm decrease since 7:00 on January 24)	O.P.+ 2,982 mm (3 mm increase since 7:00 on January 24)
	Water level of Reactor Building	O.P.+ 4,206 mm (2 mm increase since 7:00 on January 24)	O.P.+ 3,449 mm (24 mm increase since 7:00 on January 24)	O.P.+ 3,199 mm (8 mm decrease since 7:00 on January 24)	O.P.+ 2,988 mm (5 mm increase since 7:00 on January 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,640 mm (Increase from initial level:5,857 mm, 64 mm decrease since 7:00 on January 24) O.P.+ 3,118 mm (Increase from initial level:3,844 mm, 35 mm increase since 7:00 on January 24) O.P.+ 4,278 mm (Water level from floor:482 mm, No change since 7:00 on January 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:03 on January 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:30 on January 24   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:17 on January 25   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Since the checkups for the pipes of Second Cesium Absorption Apparatus (SARRY) had been completed, we started SARRY at 11:28, Jan. 24. The steady flow was confirmed at 12:17. The Cesium Absorption Apparatus was stopped after the start of SARRY.				

※ For quick publication of the data of water level, values are provided as reference values.