

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 31)**

| | | | | | |
|---|---|--|--|--|--|
| Water Level of the accumulated water (at 7:00 on January 31) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,156 mm (27 mm decrease since 16:00 on January 30) | O.P.+ 3,093 mm (10 mm increase since 16:00 on January 30) | — |
| | Water level of Turbine Building | O.P.+ 2,706 mm (No change since 16:00 on January 30) | O.P.+ 3,150 mm (24 mm decrease since 16:00 on January 30) | O.P.+ 2,977 mm (8 mm increase since 16:00 on January 30) | O.P.+ 2,957 mm (10 mm increase since 16:00 on January 30) |
| | Water level of Reactor Building | O.P.+ 4,241 mm (8 mm decrease since 16:00 on January 30) | O.P.+ 3,438 mm (24 mm decrease since 16:00 on January 30) | O.P.+ 3,183 mm (10 mm increase since 16:00 on January 30) | O.P.+ 2,963 mm (9 mm increase since 16:00 on January 30) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 4,658 mm (Increase from initial level:5,875 mm, 2 mm increase since 16:00 on January 30) O.P.+ 2,972 mm (Increase from initial level:3,698 mm, 51 mm increase since 16:00 on January 30) O.P.+ 4,281 mm (Water level from floor:485 mm, No change since 16:00 on January 30) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 13:47 on January 27) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:03 on January 24) | — |
| | | Unit 5 and 6 | | | |
| | | | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 12:30 on January 24 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:07 on January 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | - At 6:00 PM on January 30, water transfer from Common Pool Duct to Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was started. At 8:22 AM on January 31, water tansfer was stopped. | | | | |

For quick publication of the data of water level, values are provided as reference values.