

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 15)**

Water Level of the accumulated water (at 16:00 on February 15)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,244 mm (21 mm increase since 7:00 on February 15)	O.P.+ 3,024 mm (2 mm increase since 7:00 on February 15)	—
	Water level of Turbine Building	O.P.+ 2,717 mm (1 mm increase since 7:00 on February 15)	O.P.+ 3,224 mm (18 mm increase since 7:00 on February 15)	O.P.+ 2,930 mm (1 mm decrease since 7:00 on February 15)	O.P.+ 2,921 mm (4 mm increase since 7:00 on February 15)
	Water level of Reactor Building	O.P.+ 4,173 mm (16 mm increase since 7:00 on February 15)	O.P.+ 3,501 mm (19 mm increase since 7:00 on February 15)	O.P.+ 3,143 mm (4 mm increase since 7:00 on February 15)	O.P.+ 2,932 mm (3 mm increase since 7:00 on February 15)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,142 mm (Increase from initial level:5,359 mm, 68 mm decrease since 7:00 on February 15) O.P.+ 2,855 mm (Increase from initial level:3,581 mm, 35 mm increase since 7:00 on February 15) O.P.+ 4,288 mm (Water level from floor:492 mm, No change since 7:00 on February 15)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 13:55 on February 15)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 11:12 on February 15 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:55 on February 15 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*We have stopped operation of the Second Cesium Absorption apparatus(SARRY) at 8:34 on February 12 due to the installation of the accumulating water transferring pump at the Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building). Accordingly, at 10:31 on the same day, we started operation of the Cesium Absorption Apparatus and confirmed its constant flow at 10:44. At 11:12 on February 15, as the installation has completed, we stopped operation of the Cesium Absorption Apparatus. Accordingly, we started operation of the Second Cesium Absorption Apparatus(SARRY) at 13:07 on the same day and confirmed its constant flow at 13:55.				

For quick publication of the data of water level, values are provided as reference values.