

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 15)**

Water Level of the accumulated water (at 16:00 on March 15)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,150 mm (24 mm decrease since 7:00 on March 15)	O.P.+ 2,887 mm (6 mm increase since 7:00 on March 15)	—
	Water level of Turbine Building	O.P.+ 2,732 mm (1 mm increase since 7:00 on March 15)	O.P.+ 3,148 mm (20 mm decrease since 7:00 on March 15)	O.P.+ 2,787 mm (4 mm increase since 7:00 on March 15)	O.P.+ 2,772 mm (7 mm increase since 7:00 on March 15)
	Water level of Reactor Building	O.P.+ 4,267 mm (11 mm decrease since 7:00 on March 15)	O.P.+ 3,453 mm (16 mm decrease since 7:00 on March 15)	O.P.+ 2,998 mm (9 mm increase since 7:00 on March 15)	O.P.+ 2,787 mm (4 mm increase since 7:00 on March 15)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,277 mm (Increase from initial level:5,494 mm, 5 mm increase since 7:00 on March 15) O.P.+ 2,510 mm (Increase from initial level:3,236 mm, 106 mm increase since 7:00 on March 15) O.P.+ 4,301 mm (Water level from floor:505 mm, 1 mm increase since 7:00 on March 15)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:22 on March 12)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:27 on March 15)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:02 on March 15 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 7:32 on March 15 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 2nd Cesium Absorption Apparatus was stopped at 7:32 on March 15 due to its reliability improvement work. Instead, the Cesium Absorption Apparatus was started 11:43 on the same day, and normal flow was confirmed at 12:02. *2 Water transformation was implemented from the turbine building of Unit 3 to Centralized Radiation Waste Treatment Facility from 14:02, February 28 to 9:52, March 15.				

※ For quick publication of the data of water level, values are provided as reference values.