

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on April 4)**

Water Level of the accumulated water (at 16:00 on April 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,334 mm (24 mm increase since 7:00 on April 4)	O.P.+ 2,772 mm (9 mm decrease since 7:00 on April 4)	—
	Water level of Turbine Building	O.P.+ 2,749 mm (1 mm increase since 7:00 on April 4)	O.P.+ 3,306 mm (21 mm increase since 7:00 on April 4)	O.P.+ 2,630 mm (9 mm decrease since 7:00 on April 4)	O.P.+ 2,669 mm (6 mm decrease since 7:00 on April 4)
	Water level of Reactor Building	O.P.+ 4,462 mm (31 mm increase since 7:00 on April 4)	O.P.+ 3,590 mm (19 mm increase since 7:00 on April 4)	O.P.+ 2,838 mm (10 mm decrease since 7:00 on April 4)	O.P.+ 2,695 mm (7 mm decrease since 7:00 on April 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,245 mm (Increase from initial level:5,462 mm, 1 mm increase since 7:00 on April 4) O.P.+ 2,566 mm (Increase from initial level:3,292 mm, 82 mm increase since 7:00 on April 4) O.P.+ 4,314 mm (Water level from floor:518 mm, No change since 7:00 on April 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:16 on March 22)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:28 on March 21   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:23 on April 4   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*The second cesium apparatus (SARRY) was stopped temporarily at 8:23 on April 4 due to filter flush. After the flushig work has completed, the apparatus was restarted at 11:51, and reached constant flow at 12:23 on the same day. -At around 5:23 AM on April 4, 2013, the multi-nuclide removal equipment (ALPS) for which hot testing using waste liquid treated by the contaminated water treatment facility was being performed has been suspended due to incorrect operation. Since no abnormality was found as a result of site investigation performed after the incident, the treatment of water remaining in the system was restarted at 6:33 AM on the same day. No problem has been found with its operation after restarting the treatment of the remaining water.				

For quick publication of the data of water level, values are provided as reference values.