

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on May 2)**

Water Level of the accumulated water (at 16:00 on May 2)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,010 mm (20 mm decrease since 7:00 on May 2)	O.P.+ 2,963 mm (7 mm increase since 7:00 on May 2)	—
	Water level of Turbine Building	O.P.+ 2,944 mm (2 mm increase since 7:00 on May 2)	O.P.+ 3,031 mm (19 mm decrease since 7:00 on May 2)	O.P.+ 2,856 mm (5 mm increase since 7:00 on May 2)	O.P.+ 2,833 mm (7 mm increase since 7:00 on May 2)
	Water level of Reactor Building	O.P.+ 4,321 mm (12 mm decrease since 7:00 on May 2)	O.P.+ 3,335 mm (18 mm decrease since 7:00 on May 2)	O.P.+ 3,079 mm (12 mm increase since 7:00 on May 2)	O.P.+ 2,839 mm (6 mm increase since 7:00 on May 2)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,356 mm (Increase from initial level:5,573 mm, 2 mm increase since 7:00 on May 2) O.P.+ 2,781 mm (Increase from initial level:3,507 mm, 110 mm increase since 7:00 on May 2) O.P.+ 4,334 mm (Water level from floor:538 mm, No change since 7:00 on May 2)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:34 on April 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 17:08 on April 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:28 on March 21   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:10 on May 2   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*The Second Cesium Adsorption Apparatus(SARRY) has stopped operation at 8:28 on May 2 for filter washing. Since the washing has finished, it started operation at 11:28 and reached constant flow at 12:10 on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.