## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 5)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on June 5)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,165 mm	O.P.+ 2,981 mm (9 mm decrease since 7:00 on June 5)	_
	Water level of Turbine Building	O.P.+ 2,798 mm (2 mm decrease since 7:00 on June 5)	O.P.+ 3,086 mm (21 mm increase since 7:00 on June 5)	O.P.+ 2,824 mm (14 mm decrease since 7:00 on June 5)	O.P.+ 2,863 mm (9 mm decrease since 7:00 on June 5)
	Water level of Reactor Building	O.P.+ 4,200 mm (7 mm decrease since 7:00 on June 5)	O.P.+ 3,376 mm (22 mm increase since 7:00 on June 5)	O.P.+ 3,059 mm (13 mm decrease since 7:00 on June 5)	O.P.+ 2,874 mm (8 mm decrease since 7:00 on June 5)
	Water level	Process Main Building	O.P.+ 4,489 mm (Increase from initial level:5,706 mm, 2 mm increase since 7:00 on June 5)		
	of each building in the Centralized Radiation Waste Treatment Facility	High Temperature Incinerator Building	O.P.+ 1,758 mm (Increase from initial level:2,484 mm, 9 mm decrease since 7:00 on June 5)		
		On-site Bunker Building	O.P.+ 4,354 mm (Water level from floor:558 mm, No change since 7:00 on June 5)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	_	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 17:20 on May 15)	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:28 on March 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:16 on May 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					