

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 26)**

Water Level of the accumulated water (at 16:00 on June 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,941 mm (23 mm increase since 7:00 on June 26)	O.P.+ 3,011 mm (No change since 7:00 on June 26)	—
	Water level of Turbine Building	O.P.+ 2,845 mm (2 mm increase since 7:00 on June 26)	O.P.+ 2,895 mm (20 mm increase since 7:00 on June 26)	O.P.+ 2,892 mm (2 mm decrease since 7:00 on June 26)	O.P.+ 2,872 mm (6 mm increase since 7:00 on June 26)
	Water level of Reactor Building	O.P.+ 4,219 mm (14 mm decrease since 7:00 on June 26)	O.P.+ 3,197 mm (3 mm increase since 7:00 on June 26)	O.P.+ 3,130 mm (1 mm decrease since 7:00 on June 26)	O.P.+ 2,874 mm (6 mm increase since 7:00 on June 26)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,574 mm (Increase from initial level:5,791 mm, 2 mm increase since 7:00 on June 26) O.P.+ 1,315 mm (Increase from initial level:2,041 mm, 114 mm decrease since 7:00 on June 26) O.P.+ 4,366 mm (Water level from floor:570 mm, No change since 7:00 on June 26)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 9:43 on June 19 to 9:20 on June 26)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:00 on June 26)	—
		Unit 5 and 6			
		Unit 6 Reactor Building →Temporary Tank	Transfer Completed	(From 9:30 on June 26 to 16:30 on June 26)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:28 on March 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:48 on June 20 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*We transferred accumulated water from the Unit 3 Turbine Building basement to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) from June 7 12:02 to June 26 9:42.				

※ For quick publication of the data of water level, values are provided as reference values.