Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 27)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on June 27)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,025 mm (29 mm increase since 7:00 on June 27)	O.P.+ 2,991 mm (6 mm decrease since 7:00 on June 27)	_
	Water level of Turbine Building	O.P.+ 2,850 mm (2 mm increase since 7:00 on June 27)	O.P.+ 2,970 mm (27 mm increase since 7:00 on June 27)	O.P.+ 2,842 mm (18 mm decrease since 7:00 on June 27)	O.P.+ 2,864 mm (6 mm decrease since 7:00 on June 27)
	Water level of Reactor Building	O.P.+ 4,281 mm (16 mm increase since 7:00 on June 27)	O.P.+ 3,267 mm (22 mm increase since 7:00 on June 27)	O.P.+ 3,078 mm (19 mm decrease since 7:00 on June 27)	O.P.+ 2,872 mm (5 mm decrease since 7:00 on June 27)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 4,562 mm (Increase from initial level:5,779 mm, 15 mm decrease since 7:00 on June 27)		
		High Temperature Incinerator Building	O.P.+ 1,503 mm (Increase from initial level:2,229 mm, 214 mm increase since 7:00 on June 27)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,367 mm (Water level from floor:571 mm, 1 mm decrease since 7:00 on June 27)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	_	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:00 on June 26)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on June 27 to 16:00 on June 27)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:30 on June 27 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:39 on June 27 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 To change some parts of the cesium absorption materials from H-Vessel to EH-Vessel which has better quality and check the efficiency of the materials, we started the system at 14:27 on June 27 and confirmed the nomal flow. *2 To implement filter cleaning, we stopped the Second Cesium Absorption Apparatus (SARRY) at 8:24 on June 27. We completed the cleaning work and restarted the system at 12:31 on the same day, and confirmed nomal flow.				
Y For quick publication of the data of water level, values are provided as reference values					