

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on July 8)**

Water Level of the accumulated water (at 16:00 on July 8)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,950 mm (18 mm decrease since 7:00 on July 8)	O.P.+ 2,894 mm (8 mm increase since 7:00 on July 8)	—
	Water level of Turbine Building	O.P.+ 2,901 mm (1 mm increase since 7:00 on July 8)	O.P.+ 2,905 mm (16 mm decrease since 7:00 on July 8)	O.P.+ 2,763 mm (7 mm increase since 7:00 on July 8)	O.P.+ 2,744 mm (5 mm increase since 7:00 on July 8)
	Water level of Reactor Building	O.P.+ 4,300 mm (10 mm decrease since 7:00 on July 8)	O.P.+ 3,230 mm (16 mm decrease since 7:00 on July 8)	O.P.+ 2,992 mm (3 mm increase since 7:00 on July 8)	O.P.+ 2,755 mm (4 mm increase since 7:00 on July 8)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,948 mm (Increase from initial level:5,165 mm, 91 mm decrease since 7:00 on July 8) O.P.+ 3,043 mm (Increase from initial level:3,769 mm, 219 mm increase since 7:00 on July 8) O.P.+ 4,375 mm (Water level from floor:579 mm, No change since 7:00 on July 8)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:08 on July 2)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:05 on July 7)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:30 on June 27 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:11 on July 8 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* 2nd Cesium Absorption Apparatus (SARRY) was stopped at 8:53 am July 8 due to a filter cleaning. Since the cleaning was completed, SARRY was restarted at 12:07 and normal flow was confirmed at 12:11 on the same day.				

For quick publication of the data of water level, values are provided as reference values.