

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 10)**

Water Level of the accumulated water (at 7:00 on July 10)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,991 mm (54 mm increase since 16:00 on July 9)	O.P.+ 2,922 mm (9 mm increase since 16:00 on July 9)	—
	Water level of Turbine Building	O.P.+ 2,907 mm (3 mm increase since 16:00 on July 9)	O.P.+ 2,940 mm (45 mm increase since 16:00 on July 9)	O.P.+ 2,791 mm (11 mm increase since 16:00 on July 9)	O.P.+ 2,771 mm (9 mm increase since 16:00 on July 9)
	Water level of Reactor Building	O.P.+ 4,278 mm (5 mm decrease since 16:00 on July 9)	O.P.+ 3,245 mm (41 mm increase since 16:00 on July 9)	O.P.+ 3,023 mm (11 mm increase since 16:00 on July 9)	O.P.+ 2,778 mm (8 mm increase since 16:00 on July 9)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,578 mm (Increase from initial level:4,795 mm, 144 mm decrease since 16:00 on July 9) O.P.+ 3,068 mm (Increase from initial level:3,794 mm, 216 mm decrease since 16:00 on July 9) O.P.+ 4,377 mm (Water level from floor:581 mm, 1 mm increase since 16:00 on July 9)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:30 on June 27 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:11 on July 8 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.