

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on July 16)**

|   |   |  |  |   |   |
|---|---|--|--|---|---|
| Water Level of the accumulated water<br>(at 16:00 on July 16) |   | Unit 1   | Unit 2   | Unit 3  | Unit 4  |
|   | Water level of Vertical Shaft   | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)  | O.P.+ 3,254 mm<br>(24 mm decrease since 7:00 on July 16)   | O.P.+ 2,903 mm<br>(13 mm increase since 7:00 on July 16)  | —   |
|   | Water level of Turbine Building   | O.P.+ 2,941 mm<br>(4 mm increase since 7:00 on July 16)  | O.P.+ 3,167 mm<br>(21 mm decrease since 7:00 on July 16)   | O.P.+ 2,771 mm<br>(15 mm increase since 7:00 on July 16)  | O.P.+ 2,750 mm<br>(6 mm increase since 7:00 on July 16) |
|   | Water level of Reactor Building   | O.P.+ 4,628 mm<br>(5 mm increase since 7:00 on July 16)  | O.P.+ 3,493 mm<br>(19 mm decrease since 7:00 on July 16)   | O.P.+ 3,002 mm<br>(17 mm increase since 7:00 on July 16)  | O.P.+ 2,763 mm<br>(No change since 7:00 on July 16)     |
|   | Water level of each building in the Centralized Radiation Waste Treatment Facility  | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building  | O.P.+ 3,324 mm (Increase from initial level:4,541 mm, 56 mm decrease since 7:00 on July 16)<br>O.P.+ 2,103 mm (Increase from initial level:2,829 mm, 101 mm increase since 7:00 on July 16)<br>O.P.+ 4,382 mm (Water level from floor:586 mm, No change since 7:00 on July 16) |   |   |
| Situation of transfer of the accumulated water                |   | Unit 1   | Unit 2   | Unit 3  | Unit 4  |
|   |   | —  | Basement of Unit 2 Turbine Building<br>→Basement of Unit 3 Turbine Building<br>Currently being transferred<br>(Since 11:20 on July 15)   | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred<br>(Since 10:53 on July 15) | —   |
|   |   | Unit 5 and 6   |  |   |   |
|   |   | —  |  |   |   |
| Operation condition of water treatment facility               |   | Cesium Adsorption Apparatus: Since 16:30 on June 27 In operation<br>2nd Cesium Adsorption Apparatus (Sarry): Since 12:11 on July 8 In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |  |   |   |
| Notes   | From 13:00 on July 16, we transferred water from Unit 5/6 temporary tank area to the F tank area at the north side of Unit 6. The transfer is planned to be conducted at noon till the end of August. |  |  |   |   |

※ For quick publication of the data of water level, values are provided as reference values.