

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on July 17)**

Water Level of the accumulated water (at 16:00 on July 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,196 mm (22 mm decrease since 7:00 on July 17)	O.P.+ 2,927 mm (7 mm increase since 7:00 on July 17)	—
	Water level of Turbine Building	O.P.+ 2,950 mm (4 mm increase since 7:00 on July 17)	O.P.+ 3,117 mm (19 mm decrease since 7:00 on July 17)	O.P.+ 2,796 mm (4 mm increase since 7:00 on July 17)	O.P.+ 2,770 mm (8 mm increase since 7:00 on July 17)
	Water level of Reactor Building	O.P.+ 4,611 mm (10 mm decrease since 7:00 on July 17)	O.P.+ 3,442 mm (20 mm decrease since 7:00 on July 17)	O.P.+ 3,033 mm (8 mm increase since 7:00 on July 17)	O.P.+ 2,775 mm (6 mm increase since 7:00 on July 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,220 mm (Increase from initial level:4,437 mm, 14 mm decrease since 7:00 on July 17) O.P.+ 2,382 mm (Increase from initial level:3,108 mm, 113 mm increase since 7:00 on July 17) O.P.+ 4,382 mm (Water level from floor:586 mm, 1 mm decrease since 7:00 on July 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 11:20 on July 15)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:07 on July 17)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:37 on July 17 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*At 8:53 on July 17, we temporarily stopped operation of the Second Cesium Adsorption Aparatus to wash the filters. As the washing of the filters had completed, we restarted operation of the equipment at 11:24 on the same day, and convinced constant flow at 11:37.				

For quick publication of the data of water level, values are provided as reference values.