

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 24)**

Water Level of the accumulated water (at 7:00 on July 24)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,161 mm (54 mm increase since 16:00 on July 23)	O.P.+ 3,022 mm (11 mm increase since 16:00 on July 23)	—
	Water level of Turbine Building	O.P.+ 2,981 mm (58 mm increase since 16:00 on July 23)	O.P.+ 3,138 mm (95 mm increase since 16:00 on July 23)	O.P.+ 2,947 mm (58 mm increase since 16:00 on July 23)	O.P.+ 2,872 mm (11 mm increase since 16:00 on July 23)
	Water level of Reactor Building	O.P.+ 3,968 mm (493 mm decrease since 16:00 on July 23)	O.P.+ 3,194 mm (155 mm decrease since 16:00 on July 23)	O.P.+ 2,989 mm (139 mm decrease since 16:00 on July 23)	O.P.+ 2,874 mm (11 mm increase since 16:00 on July 23)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,510 mm (Increase from initial level:3,727 mm, 795 mm decrease since 16:00 on July 23) O.P.+ 1,824 mm (Increase from initial level:2,550 mm, 427 mm decrease since 16:00 on July 23) O.P.+ 4,234 mm (Water level from floor:438 mm, 1 mm increase since 16:00 on July 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:51 on July 22 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 As for the water level of Unit 1 Turbine Building, we have started to adjust +50mm since 7:00 AM on July 24, 2013. *2 As for the water level of Unit 1 Reactor Building, we have started to adjust -500mm since 7:00 AM on July 24, 2013. *3 As for the water level of Unit 2 Turbine Building, we have started to adjust +50mm since 7:00 AM on July 24, 2013. *4 As for the water level of Unit 2 Reactor Building, we have started to adjust -200mm since 7:00 AM on July 24, 2013. *5 As for the water level of Unit 3 Turbine Building, we have started to adjust +50mm since 7:00 AM on July 24, 2013. *6 As for the water level of Unit 3 Reactor Building, adustment has changed from -250mm to -400mm since 7:00 AM on July 24, 2013. *7 As for the water level of the Process Main Building, we have started to adjust -800mm since 7:00 AM on July 24, 2013. *8 As for the water level of the High Temperature Incinerator Building, we have started to adjust -100mm since 7:00 AM on July 24, 2013				

※ For quick publication of the data of water level, values are provided as reference values.