## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 26)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on July 26)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,303 mm (45 mm increase since 16:00 on July 25)	O.P.+ 3,020 mm (23 mm decrease since 16:00 on July 25)	_
	Water level of Turbine Building	O.P.+ 3,008 mm (13 mm increase since 16:00 on July 25)	O.P.+ 3,260 mm (40 mm increase since 16:00 on July 25)	O.P.+ 2,914 mm (52 mm decrease since 16:00 on July 25)	O.P.+ 2,891 mm (2 mm decrease since 16:00 on July 25)
	Water level of Reactor Building	O.P.+ 4,009 mm (16 mm increase since 16:00 on July 25)	O.P.+ 3,319 mm (37 mm increase since 16:00 on July 25)	O.P.+ 2,967 mm (47 mm decrease since 16:00 on July 25)	O.P.+ 2,895 mm (1 mm increase since 16:00 on July 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 2,523 mm (Increase from initial level:3,740 mm, 3 mm increase since 16:00 on July 25)		
		High Temperature Incinerator Building	O.P.+ 1,283 mm (Increase from initial level:2,009 mm, 87 mm increase since 16:00 on July 25)		
		On-site Bunker Building	O.P.+ 4,234 mm (Water level from floor:438 mm, No change since 16:00 on July 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	_	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 14:18 on July 25)	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:51 on July 22 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					