

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 31)**

| | | | | | |
|---|--|---|--|---|---|
| Water Level of the accumulated water (at 7:00 on July 31) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,055 mm (28 mm decrease since 16:00 on July 30) | O.P.+ 3,115 mm (9 mm increase since 16:00 on July 30) | — |
| | Water level of Turbine Building | O.P.+ 3,103 mm (13 mm increase since 16:00 on July 30) | O.P.+ 3,049 mm (26 mm decrease since 16:00 on July 30) | O.P.+ 3,035 mm (9 mm increase since 16:00 on July 30) | O.P.+ 2,962 mm (9 mm increase since 16:00 on July 30) |
| | Water level of Reactor Building | O.P.+ 4,205 mm (17 mm decrease since 16:00 on July 30) | O.P.+ 3,127 mm (29 mm decrease since 16:00 on July 30) | O.P.+ 3,087 mm (12 mm increase since 16:00 on July 30) | O.P.+ 2,961 mm (10 mm increase since 16:00 on July 30) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 2,552 mm (Increase from initial level:3,769 mm, 5 mm increase since 16:00 on July 30) O.P.+ 2,245 mm (Increase from initial level:2,971 mm, 276 mm increase since 16:00 on July 30) O.P.+ 4,239 mm (Water level from floor:443 mm, 1 mm increase since 16:00 on July 30) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:33 on July 26) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:18 on July 25) | — |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 21:53 on July 30 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | * At 9:53 PM on July 30, an alarm went off indicating the suspension of a booster pump and the detection of leakage, and the second cesium adsorption apparatus (SARRY) was suspended. No leakage was found as a result of the site investigation. | | | | |

※ For quick publication of the data of water level, values are provided as reference values.