

Revised Version

Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on July 31)

* We have corrected the situation of transfer for Unit 3.

Water Level of the accumulated water (at 16:00 on July 31)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,036 mm (19 mm decrease since 7:00 on July 31)	O.P.+ 3,122 mm (7 mm increase since 7:00 on July 31)	—
	Water level of Turbine Building	O.P.+ 3,111 mm (8 mm increase since 7:00 on July 31)	O.P.+ 3,035 mm (14 mm decrease since 7:00 on July 31)	O.P.+ 3,043 mm (8 mm increase since 7:00 on July 31)	O.P.+ 2,968 mm (6 mm increase since 7:00 on July 31)
	Water level of Reactor Building	O.P.+ 4,191 mm (14 mm decrease since 7:00 on July 31)	O.P.+ 3,114 mm (13 mm decrease since 7:00 on July 31)	O.P.+ 3,094 mm (7 mm increase since 7:00 on July 31)	O.P.+ 2,966 mm (5 mm increase since 7:00 on July 31)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,576 mm (Increase from initial level:3,793 mm, 24 mm increase since 7:00 on July 31) O.P.+ 2,465 mm (Increase from initial level:3,191 mm, 220 mm increase since 7:00 on July 31) O.P.+ 4,240 mm (Water level from floor:444 mm, 1 mm increase since 7:00 on July 31)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:33 on July 26)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred* (Since 14:00 on July 31)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 21:53 on July 30 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 2:18 PM on July 25 to 1:28 PM on July 31, water transfer from the basement of Unit 3 Turbine Building to the Central Waste Treatment Facility (High Temperature Incinerator Building) was conducted.				

※ For quick publication of the data of water level, values are provided as reference values.