Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 2)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
|------------------------------------------------------------|---------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|
| Water Level of the accumulated water (at 7:00 on August 2) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level #VALUE! | O.P.+ 3,100 mm (65 mm increase since 16:00 on August 1) | O.P.+ 3,106 mm (15 mm decrease since 16:00 on August 1) | _ |
| | Water level of Turbine Building | O.P.+ 2,948 mm (6 mm decrease since 16:00 on August 1) | O.P.+ 3,088 mm (57 mm increase since 16:00 on August 1) | O.P.+ 2,982 mm (43 mm decrease since 16:00 on August 1) | O.P.+ 2,973 mm (9 mm decrease since 16:00 on August 1) |
| | Water level of Reactor Building | O.P.+ 4,186 mm (8 mm increase since 16:00 on August 1) | O.P.+ 3,140 mm (44 mm increase since 16:00 on August 1) | O.P.+ 3,039 mm (45 mm decrease since 16:00 on August 1) | O.P.+ 2,976 mm (6 mm decrease since 16:00 on August 1) |
| | Water level | Process Main Building | O.P.+ 3,228 mm (Increase from initial level:4,445 mm, 260 mm increase since 16:00 on August 1) | | |
| | of each building in the Centralized Radiation Waste Treatment Facility | High Temperature Incinerator Building | O.P.+ 1,992 mm (Increase from initial level:2,718 mm, 448 mm decrease since 16:00 on August 1) | | |
| | | On-site Bunker Building | O.P.+ 4,241 mm (Water level from floor:445 mm, No change since 16:00 on August 1) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | _ | _ | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 14:00 on July 31) | |
| | | Unit 5 and 6 | | | |
| | | | _ | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:25 on August 1 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | |
| | | | ≫ For o | nuick publication of the data of water level. | values are provided as reference values |