Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 2)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on August 2)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,137 mm (37 mm increase since 7:00 on August 2)	O.P.+ 3,098 mm (8 mm decrease since 7:00 on August 2)	_
	Water level of Turbine Building	O.P.+ 2,724 mm (224 mm decrease since 7:00 on August 2)	O.P.+ 3,120 mm (32 mm increase since 7:00 on August 2)	O.P.+ 2,968 mm (14 mm decrease since 7:00 on August 2)	O.P.+ 2,966 mm (7 mm decrease since 7:00 on August 2)
	Water level of Reactor Building	O.P.+ 4,186 mm (No change since 7:00 on August 2)	O.P.+ 3,171 mm (31 mm increase since 7:00 on August 2)	O.P.+ 3,021 mm (18 mm decrease since 7:00 on August 2)	O.P.+ 2,969 mm (7 mm decrease since 7:00 on August 2)
	Water level	Process Main Building	O.P.+ 3,288 mm (Increase from initial level:4,505 mm, 60 mm increase since 7:00 on August 2)		
	of each building in the Centralized Radiation Waste	High Temperature Incinerator Building	O.P.+ 1,879 mm (Increase from initial level:2,605 mm, 113 mm decrease since 7:00 on August 2)		
	Treatment Facility				August 2)
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 9:38 on August 2 to 16:43 on August 2)	_	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:28 on August 2)	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:25 on August 1 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*From 14:00 on July 31 (Process Main Building)	to 9:50 on August 2, we transferred accumulated water from the basement of Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility).			

% For quick publication of the data of water level, values are provided as reference values.